


SPEED POST

Page 1 of 6



J 13011/10/2009-IA.II(T)  
Government of India  
Ministry of Environment & Forests

BY SPEED POST

Paryavaran Bhawan  
CGO Complex, Lodi Road  
New Delhi-110 003  
Dated: December 04, 2009

To  
M/s Dhariwal Infrastructure (P) Ltd.  
1008, A-Wing Lokmat Bhawan,  
10<sup>th</sup> Floor, Nagpur ? 400 012

Sub: 2x300 MW Coal Based Thermal Power Plant in MIDC Industrial Area, at village Tadali, in Distt. Chandrapur, in Maharashtra ? reg. Environmental Clearance (reconsideration).

Sir,

The undersigned is directed to refer to letters dated 18.08.2009 and 05.10.2009 on the subject mentioned above. The Ministry of Environment & Forests has examined the application.

2. It has been noted that the proposal is for setting up a 2x300 MW Coal Based Thermal Power Plant in MIDC Industrial Area, at village Tadali, in Distt. Chandrapur, in Maharashtra. Land requirement will be 480 acres. Coal requirement will be 11040 TPD and will be sourced from SECL mines. Coal linkage has been obtained from Ministry of Coal. The coordinates of the site are latitude 20°00'30" to 20°01'20" N and longitude 79°11'50" to 79°12'35" E. Water requirement of 19.272 m cum per annum will be sourced from Wardha River which flows at a distance of 9.3 km from the plant site. Govt. of Maharashtra has accorded permission for water allocation from Wardha River. A Barrage is proposed to be constructed in Wardha River for uninterrupted water supply. There are no national parks, wildlife sanctuary, tiger & elephant reserves, heritage sites etc. within 10 km of the study area. MoU with M/s ACC for consumption of Fly Ash for its Chanda Cement Works is in place. As a contingency measure 65.2 acres of land is proposed for ash storage, which will be properly lined with HDPE. Abandoned mines are being identified within the District for disposal of bottom ash. Bhandak Reserve Forest is located at a distance of 7.8 kms away. Motaghat nallah flows at a distance of 6.2 km away in the east and Sarai Nallah at 5.0 km in South. Cost of the project will be Rs. 3054.00 Crores.

3. The project has been considered in accordance with the provisions of the EIA notification issued by the Ministry of Environment & Forests vide S.O. 1533 (E), dated September 14, 2006.

4. Based on the information submitted by you, as at Para 2 above and others, the Ministry of Environment and Forests hereby accords environmental clearance to the above project under the provisions of EIA notification dated September 14, 2006, subject to the compliance of the following conditions:

- i. No further expansion in capacity shall be permitted for this Power Plant in view of the uncertainty of water in lean season.
- ii. The two radial wells shall be constructed maintaining a distance of at least 450 m between them and at least 500 m from the nearest habitations/village boundary.
- iii. Water from the radial well(s) shall be utilized only for extreme necessity during lean season and

-2-



shall be kept only as standby arrangement during lean season.

- iv. Hydro-geological study of the area shall be reviewed annually and results submitted to the Ministry and concerned agency in the State Govt. In case adverse impact on ground water quantity and quality is observed, immediate mitigating steps to contain any adverse impact on ground water shall be undertaken.
- v. A Two Bi-Flue stacks of 275 m height shall be provided with continuous online monitoring equipments for SO<sub>x</sub>, NO<sub>x</sub> and PM. Exit velocity of flue gases shall not be less than 25 m/sec. Mercury emissions from stack shall also be monitored on periodic basis.  
*not online..*
- vi. High Efficiency Electrostatic Precipitators (ESPs) shall be installed to ensure that particulate emission does not exceed 50 mg/Nm<sup>3</sup>.
- vii. Adequate dust extraction system such as cyclones/ bag filters and water spray system in dusty areas such as in coal handling and ash handling points, transfer areas and other vulnerable dusty areas shall be provided.
- viii. Utilisation of 100% Fly Ash generated shall be made from 4<sup>th</sup> year of operation of the plant. Status of implementation shall be reported to the Regional Office of the Ministry from time to time.
- ix. Fly ash shall be collected in dry form and storage facility (silos) shall be provided. 100% fly ash utilization shall be ensured from 4th year onwards. Unutilized fly ash shall be disposed off in the ash pond in the form of slurry form. Mercury and other heavy metals (As, Hg, Cr, Pb etc.) will be monitored in the bottom ash as also in the effluents emanating from the existing ash pond. No ash shall be disposed off in low lying area.
- x. Ash pond shall be lined with HDP/LDP lining or any other suitable impermeable media such that no leachate takes place at any point of time. Adequate safety measures shall also be implemented to protect the ash dyke from getting breached.
- xi. For disposal of Bottom Ash in abandoned mines (if proposed to be undertaken) it shall be ensured that the bottom and sides of the mined out areas are adequately lined with clay before Bottom Ash is filled up. The project proponent shall inform the State Pollution Control Board well in advance before undertaking the activity.
- xii. Closed cycle cooling system with natural draft cooling towers shall be provided. The Effluents shall be treated as per the prescribed norms.
- xiii. The treated effluents conforming to the prescribed standards only shall be discharged. Arrangements shall be made that effluents and storm water do not do not get mixed.
- xiv. A sewage treatment plant shall be provided and the treated sewage shall be used for raising greenbelt/plantation.

- xv. Rainwater harvesting should be adopted. Central Groundwater Authority/ Board shall be consulted for finalization of appropriate rainwater harvesting technology within a period of three



months from the date of clearance and details shall be furnished.

- xvi. Adequate safety measures shall be provided in the plant area to check/minimize spontaneous fires in coal yard, especially during summer season. Copy of these measures with full details along with location plant layout shall be submitted to the Ministry as well as to the Regional Office of the Ministry.
- xvii. Storage facilities for auxiliary liquid fuel such as LDO and/ HFO/LSHS shall be made in the plant area in consultation with Department of Explosives, Nagpur. Sulphur content in the liquid fuel will not exceed 0.5%. Disaster Management Plan shall be prepared to meet any eventuality in case of an accident taking place due to storage of oil.
- xviii. Regular monitoring of ground water level shall be carried out by establishing a network of existing wells and constructing new piezometers. Monitoring around the ash pond area shall be carried out particularly for heavy metals (Hg,Cr,As,Pb) and records maintained and submitted to the Regional Office of this Ministry. The data so obtained should be compared with the baseline data so as to ensure that the ground water quality is not adversely affected due to the project.
- xix. Green Belt consisting of 3 tiers of plantations of native species around plant and at least 100 m width shall be raised. Wherever 100 m width is not feasible a 50 m width shall be raised and adequate justification shall be submitted to the Ministry. Tree density shall not less than 2500 per ha with survival rate not less than 70 %.
- xx. First Aid and sanitation arrangements shall be made for the drivers and other contract workers during construction phase.
- xxi. Noise levels emanating from turbines shall be so controlled such that the noise in the work zone shall be limited to 75 dBA. For people working in the high noise area, requisite personal protective equipment like earplugs/ear muffs etc. shall be provided. Workers engaged in noisy areas such as turbine area, air compressors etc shall be periodically examined to maintain audiometric record and for treatment for any hearing loss including shifting to non noisy/less noisy areas.
- xxii. Regular monitoring of ground level concentration of  $SO_2$ ,  $NO_x$ ,  $RSPM(PM_{10}/PM_{2.5})$  and Hg shall be carried out in the impact zone and records maintained. If at any stage these levels are found to exceed the prescribed limits, necessary control measures shall be provided immediately. The location of the monitoring stations and frequency of monitoring shall be decided in consultation with SPCB. Periodic reports shall be submitted to the Regional Office of this Ministry. The data shall also be put on the website of the company.
- xxiii. A good action plan for R&R (if applicable) with package for the project affected persons be submitted and implemented as per prevalent R&R policy within three months from the date of issue of this letter.
- xxiv. An amount of Rs 12.0 Crores shall be earmarked as one time capital cost for CSR programme. Subsequently a recurring expenditure of Rs 3.0 Crore per annum shall be earmarked as recurring expenditure for CSR activities. Details of the activities to be undertaken shall be submitted within one month along with road map for implementation.
- xxv. As part of CSR programme the company shall conduct need based assessment for the nearby villages to study economic measures with action plan which can help in upliftment of poor section of society. Income generating projects consistent with the traditional skills of the



people besides development of fodder farm, fruit bearing orchards, vocational training etc. can form a part of such programme. Company shall provide separate budget for community development activities and income generating programmes. This will be in addition to vocational training for individuals imparted to take up self employment and jobs.

- xxvi. Provision shall be made for the housing of construction labour within the site with all necessary infrastructure and facilities such as fuel for cooking, mobile toilets, mobile STP, safe drinking water, medical health care, crèche etc. The housing may be in the form of temporary structures to be removed after the completion of the project.
- xxvii. The project proponent shall advertise in at least two local newspapers widely circulated in the region around the project, one of which shall be in the vernacular language of the locality concerned within seven days from the date of this clearance letter, informing that the project has been accorded environmental clearance and copies of clearance letter are available with the State Pollution Control Board/Committee and may also be seen at Website of the Ministry of Environment and Forests at <http://envfor.nic.in>.
- xxviii. A copy of the clearance letter shall be sent by the proponent to concerned Panchayat, Zila Parishad / Municipal Corporation, urban local Body and the Local NGO, if any, from whom suggestions/representations, if any, received while processing the proposal. The clearance letter shall also be put on the website of the Company by the proponent.
- xxix. A separate Environment Management Cell with qualified staff shall be set up for implementation of the stipulated environmental safeguards.
- xxx. The proponent shall upload the status of compliance of the stipulated EC conditions, including results of monitored data on their website and shall update the same periodically. It shall simultaneously be sent to the Regional Office of MOEF, the respective Zonal Office of CPCB and the SPCB. The criteria pollutant levels namely:  $\text{SPM}$ ,  $\text{RSPM}(\text{PM}_{10}/\text{PM}_{2.5})$ ,  $\text{SO}_2$ ,  $\text{NO}_x$  (ambient levels as well as stack emissions) shall be displayed at a convenient location near the main gate of the company in the public domain.
- xxxi. The project proponent shall also submit six monthly reports on the status of compliance of the stipulated EC conditions including results of monitored data (both in hard copies as well by e-mail) to the respective Regional Office of MOEF, the respective Zonal Office of CPCB and the SPCB.
- xxxii. The environment statement for each financial year ending 31<sup>st</sup> March in Form-V as is mandated to be submitted by the project proponent to the concerned State Pollution Control Board as prescribed under the Environment (Protection) Rules, 1986, as amended subsequently, shall also be put on the website of the company along with the status of compliance of EC conditions and shall also be sent to the respective Regional Offices of the Ministry by e-mail.
- xxxiii. The project proponent shall submit six monthly reports on the status of the implementation of the stipulated environmental safeguards to the Ministry of

Environment and Forests, its Regional Office, Central Pollution Control Board and State Pollution Control Board. The project proponent shall upload the status of compliance of the environment of the environmental clearance conditions on their website and update the same periodically and simultaneously send the same by e-mail to the Regional Office, Ministry of



## Environment and Forests

xxxiv. Regional Office of the Ministry of Environment & Forests will monitor the implementation of the stipulated conditions. A complete set of documents including Environmental Impact Assessment Report and Environment Management Plan along with the additional information submitted from time to time shall be forwarded to the Regional Office for their use during monitoring. Project proponent will up-load the compliance status in their website and up-date the same from time to time at least six monthly basis. Criteria pollutants levels including NOx (from stack & ambient air) shall be displayed at the main gate of the power plant.

xxxv. Separate funds shall be allocated for implementation of environmental protection measures along with item-wise break-up. These cost shall be included as part of the project cost. The funds earmarked for the environment protection measures shall not be diverted for other purposes and year-wise expenditure should be reported to the Ministry.

xxxvi. The project authorities shall inform the Regional Office as well as the Ministry regarding the date of financial closure and final approval of the project by the concerned authorities and the dates of start of land development work and commissioning of plant.

xxxvii. Full cooperation shall be extended to the Scientists/Officers from the Ministry / Regional Office of the Ministry at Bangalore / CPCB/ SPCB who would be monitoring the compliance of environmental status.

5. The Ministry of Environment and Forests reserves the right to revoke the clearance if conditions stipulated are not implemented to the satisfaction of the Ministry. The Ministry may also impose additional environmental conditions or modify the existing ones, if necessary.

6. The environmental clearance accorded shall be valid for a period of 5 years to start operations by the power plant.

7. Concealing factual data or submission of false/fabricated data and failure to comply with any of the conditions mentioned above may result in withdrawal of this clearance and attract action under the provisions of Environment (Protection) Act, 1986.

8. In case of any deviation or alteration in the project proposed including coal transportation system from those submitted to this Ministry for clearance, a fresh reference should be made to the Ministry to assess the adequacy of the condition(s) imposed and to add additional environmental protection measures required, if any.

9. The above stipulations would be enforced among others under the Water (Prevention and Control of Pollution) Act, 1974, the Air (Prevention and Control of Pollution) Act, 1981, the Environment (Protection) Act, 1986 and rules there under, Hazardous Wastes (Management and Handling) Rules, 1989 and its amendments, the Public Liability Insurance Act, 1991 and its amendments.

-6-

10. Any appeal against this environmental clearance shall lie with the National Environment Appellate Authority, if preferred, within 30 days as prescribed under Section 11 of the National Environment Appellate Act, 1997.

(LALIT KAPUR)



BY SPEED POST

Page 6 of 6

DIRECTOR

Copy to:-

1. The Secretary, Ministry of Power, Shram Shakti Bhawan, Rafi Marg, New Delhi 110001.
2. The Secretary (Environment), Forests and Environment Department Government of Maharashtra.
3. The Chairman, Central Electricity Authority, Sewa Bhawan, R.K. Puram, New Delhi-110066.
4. The Chairman, Maharashtra Pradesh State Pollution Control Board, Kalpataru Point, 3<sup>rd</sup> & 4<sup>th</sup> Floors, Sion Matunga Scheme Road No. 6, Opp. cine Planet, Sion Circle, Sion (E), Mumbai ? 400 022
5. The Chairman, Central Pollution Control Board, Parivesh Bhawan, CBD-cum-Office Complex, East Arjun Nagar, Delhi- 110032.
6. The Chief Conservator of Forests, Regional Office (WZ), E-5, Kendriya Paryavaran Bhawan, Arera Colony, Ravishankar Nagar, Bhopal - 462016.
7. The District Collector, Chandrapur District, Govt. of Maharashtra.
8. The Director (EI), MOEF.
9. Guard file.
10. Monitoring file.

(LALIT KAPUR)  
DIRECTOR





**RP-Sanjiv Goenka  
Group**

Growing Legacies



**Dhariwal Infrastructure Limited**

CIN : U70109WB2006PLC111457

E-mail : dhariwalinfrastructure@rp-sg.in

Date: 28-11-2017

Ref. No.: DIL/MoEF/F-09/17-18/

To,  
The APCCF (C),  
Ministry of Environment and Forest, Climate Change,  
Regional Office (WCZ) Ground Floor,  
East Wing, New Secretariat Building,  
Civil Line, NAGPUR – 440001 (MH)

**Sub. : Half Yearly Compliance Report of the Environmental Clearance (1<sup>st</sup> April 2017  
to 30<sup>th</sup> September 2017)**

**Ref.: MoEF, Govt. of India Environmental Clearance No. J-13011/10/2009-IA. II (T) dated  
04-12-2009**

Dear Sir,

We are operating 2 x 300 MW Thermal Power Plant at MIDC, Tadali Industrial Area, and Chandrapur (M.S.) as per Environment Clearance under reference.

We are submitting herewith Half Yearly Compliance Report for the period from 1<sup>st</sup> April 2017 to 30<sup>th</sup> September 2017 in hard as well as soft copy (compact disc) in respect of the terms and conditions stipulated in Environmental Clearance.

We assure you of taking every feasible step towards preservation of environment.

Thanking you,

Yours faithfully,

For, DHARIWAL INFRASTRUCTURE LTD.

*Basab Ghose*

(Basab Ghose)

Vice President

Encl: As above

Copy Submitted to:

1. The In charge, Central Pollution Control Board  
Western Zonal Office, Parivesh Bhawan  
Opp. VMC Ward Office No.10, Subhanpura  
Vadodara-390023- Gujarat
2. The Regional Officer,  
Maharashtra Pollution Control Board  
1<sup>st</sup> Floor, Udyog Bhavan, Railstation road,  
Chandrapur
3. The Sub Regional Officer,  
Maharashtra Pollution Control Board  
1<sup>st</sup> Floor, Udyog Bhavan,  
Rail station road, Chandrapur
4. Member Secretary,  
Maharashtra Pollution Control Board,  
4<sup>th</sup> floor, Kaplataru point,  
Matunga road-08, Sion (E)  
Sion circle, Mumbai-400022



**Environmental Compliance Report  
for  
The Period From  
1<sup>st</sup> April 2017 to 30<sup>th</sup> September 2017**

*of*

**M/s. DHARIWAL INFRASTRUCTURE LTD.  
Plot No. C-6, C-7 & C-8,  
Tadali Industrial Area,  
MIDC, Village – Tadali,  
Dist. - Chandrapur**

***Submitted to*  
Ministry of Environment, Forest and Climate Change  
Regional Office (WCZ), Ground Floor, East Wing  
New Secretariat Building  
Civil Line, Nagpur – 440001 (MH)**

## 1.0 PREAMBLE

Dhariwal Infrastructure Ltd has been granted MoEF Environmental Clearance for 2 x 300 MW Thermal Power Plant vide No. J-13011/10/2009-IA. II (T) dated 04-12-2009

Both Unit -1 & 2 (2 x 300 MW) of Thermal Power Plant are installed and commissioned in October 2013 and June 2014 respectively. The MPCB Consent to Operate is granted to both units for the period valid up to 31-12-2018. The application for renewal of Consent to Operate is already submitted to MPCB.

All the environmental works including air pollution control systems, effluent treatment plant, sewage treatment plant, rain water harvesting pond, greenbelt development activities etc are completed. The present compliance status is given below.

## 2.0 COMPLIANCE STATUS

The conditions stipulated in MoEF Environmental Clearance are followed scrupulously. Compliance is reported here under for the period from 1<sup>st</sup> April 2017 to 30<sup>th</sup> September 2017 in serial order of Environmental Clearance Letter as delineated below.

Sr. No.	Conditions	Compliance
(i)	No further expansion shall be permitted for this power plant in view of the uncertainty of water in lean season.	Further expansion will not be carried out in view of the uncertainty of water in lean season.
(ii)	The two radial wells shall be constructed maintaining a distance of at least 450 m between them and at least 500 m from the nearest habitations/village boundary.	Yes, radial well is constructed away from the nearest habitation (more than 500 m)
(iii)	Water from the radial well(s) shall be utilized only for extreme necessity during lean season and shall be kept only as standby arrangement during lean season.	Water from the radial well(s) is utilized only for extreme necessity during lean season and kept only as standby arrangement during lean season.
(iv)	Hydro-geological study of the area shall be reviewed annually and results submitted to the Ministry and concerned agency in the State Govt. In case adverse impact on ground water quantity and quality is observed, immediate mitigating steps to contain any adverse impact on ground water shall be undertaken.	Hydro-geological status of the area is reviewed regularly. Ground water level measurement reports (April 2017 to September 2017) are enclosed herewith as <b>Enclosure-1</b> . There is no adverse impact on ground water quantity and quality is observed. Ground water quality in the study area is regularly analyzed and reports (April 2017 to September 2017) are enclosed herewith as <b>Enclosure -2</b>
(v)	Two Bi-Flue stacks of 275 m height shall be provided with continuous online monitoring equipments for SO <sub>x</sub> , NO <sub>x</sub> and PM. Exit velocity of flue gases shall not be less than 25 m/sec. Mercury emissions from stack shall also be monitored on periodic basis.	Yes, two Bi-Flue stacks of 275 m height are provided with continuous online monitoring equipments for SO <sub>x</sub> , NO <sub>x</sub> and PM. Exit velocity of flue gases is being maintained more than 25 m/sec. Mercury in outgoing emissions from stack is also being monitored on



		periodic basis.
(vi)	High Efficiency Electrostatic Precipitators (ESPs) shall be installed to ensure that particulate emission does not exceed 50 mg/Nm <sup>3</sup> .	Yes, High Efficiency Electrostatic Precipitator (ESP) for unit 1 & 2 are commissioned and in operation. Both ESP's are designed to ensure that particulate emission does not exceed 50 mg/Nm <sup>3</sup> . The analysis reports of stack emission monitoring for both units are enclosed as <b>Enclosure-3</b>
(vii)	Adequate dust extraction system such as cyclones/ bag filters and water spray system in dusty areas such as in coal handling and ash handling points, transfer areas and other vulnerable dusty areas shall be provided.	Yes, cyclones/ bag filters and water spray system in dusty areas such as in coal handling and ash handling points, transfer areas and other vulnerable dusty areas are provided and all stipulated norms are complied.
(viii)	Utilization of 100% Fly Ash generated shall be made from 4 <sup>th</sup> year of operation of the plant. Status of implementation shall be reported to the Regional Office of the Ministry from time to time.	Yes, 100% Fly ash generated is being taken by nearby Cement plants for cement manufacturing.
(ix)	Fly ash shall be collected in dry form and storage facility (silos) shall be provided 100% fly ash utilization shall be ensured from 4 <sup>th</sup> year onwards, Unutilized fly ash shall be disposed off in the ash pond in the form of slurry form. Mercury and other heavy metals (As, Hg, Cr, Pb etc.) will be monitored in the bottom ash as also in the effluents emanating from the existing ash pond No ash shall be disposed off in low lying area.	Yes, fly ash silo & handling plant for direct loading to bulkers is in operation. The condition is fully complied.
(x)	Ash pond shall be lined with HDP/LDP lining or any other suitable impermeable media such that no leachate takes place at any point of time. Adequate safety measures shall also be implemented to protect the ash dyke from getting breached.	Yes, Ash pond is lined with HDP/LDP lining such that no leachate takes place at any point of time. Adequate safety measures are also implemented to protect the ash dyke from getting breached.
(xi)	For disposal of Bottom Ash in abandoned mines (if proposed to be undertaken) it shall be ensured that the bottom and sides of the mined out areas are adequately lined with clay before Bottom Ash is filled up. The project proponent shall inform the State Pollution Control Board well In advance before undertaking the activity.	In the initial years bottom ash will not be disposed to abandoned mines.
(xii)	Closed cycle cooling system with natural draft cooling towers shall be provided.	Closed cycle cooling system with Induced draft cooling towers is



	The Effluents shall be treated as per the prescribed norms.	provided. The effluents are treated as per the prescribed norms and for bottom ash handling as well as for horticulture purpose.
(xiii)	The treated effluents conforming to the prescribed standards only shall be discharged. Arrangements shall be made that effluents and storm water do not get mixed.	The treated effluents conforming to the prescribed standards are used for green belt development. Arrangements are made such that effluents and storm water do not get mixed.
(xiv)	A sewage treatment plant shall be provided and the treated sewage shall be used for raising greenbelt/plantation.	Sewage treatment plant is provided and the treated sewage is used for raising greenbelt/plantation.
(xv)	Rainwater harvesting should be adopted Central Groundwater Authority/ Board shall be consulted for finalization of appropriate rainwater harvesting technology within a period of three months from the date of clearance and details shall be furnished.	Rain water harvesting pond is developed and through natural drains, rain water is regularly collected.
(xvi)	Adequate safety measures shall be provided in the plant area to check/minimize spontaneous fires in coal yard, especially during summer season. Copy of these measures with full details along with location plant layout shall be submitted to the Ministry as well as to the Regional Office of the Ministry.	Provision of adequate safety measures in the plant area to check/minimize spontaneous fires in coal yard, especially during summer season is made. Water sprinkler have been provided around coal stock yard and are kept in regular operation.
(xvii)	Storage facilities for auxiliary liquid fuel such as LDO and/ HFO/LSHS shall be made in the plant area in consultation with Department of Explosives, Nagpur. Sulphur content in the liquid fuel will not exceed 0.5%. Disaster Management Plan shall be prepared to meet any eventuality in case of an accident taking place due to storage of oil.	Facilities for storage of auxiliary liquid fuel such as LDO and HSD are provided in the plant area is under approval of DOE.  Disaster Management Plan is prepared to meet any eventuality in case of an accident may be taken place due to storage of oil.
(xviii)	Regular monitoring of ground water level shall be carried out by establishing a network of existing wells and constructing new piezometers. Monitoring around the ash pond area shall be carried out particularly for heavy metals (Hg, Cr, As, Pb) and records maintained and submitted to the Regional Office of this Ministry. The data so obtained should be compared with the baseline data so as to ensure that the ground water quality is not adversely affected due to the project.	Network of existing wells and piezometers has been established for seasonal monitoring. It is observed that there is no adverse impact in the area.  The ground water level quality in the study area is also regularly analyzed for heavy metals and reports are submitted.
(xix)	Green Belt consisting of 3 tiers of	As on date about 1, 07,500 trees are



	consultation with SPCB. Periodic reports shall be submitted to the Regional Office of the Ministry. The data shall also be put on the website of the company.	
(xxiii)	A good action plan for R&R (if applicable) with package for the project affected persons be submitted and implemented as per prevalent R&R policy within three months from the date of issue of this letter.	Not Applicable.
(xxiv)	An amount of Rs. 12.0 Crores shall be earmarked as one time capital cost for CSR programme. Subsequently a recurring expenditure of Rs. 3.0 Crore per annum shall be earmarked as recurring expenditure for CSR activities. Details of the activities to be undertaken shall be submitted within month along with road map for implementation.	Road map is worked out for implementation of CSR activities. A partnership along with Zila Parishad, Chandrapur & UNICEF for improving water & sanitation facilities in ten Grampanchayat, Schools and Anganwadis is done and work is under progress on regular basis.
(xxv)	As par of CSR programme the company shall conduct need based assessment for the nearby villages to study economic measures with action plan which can help in upliftment of poor section of society. Income generating projects consistent with the traditional skills of the people besides development of fodder farm, fruit bearing orchards, vocational training etc. can form a part of such programme. Company shall provide separate budget for community development activities and income generating programs. This will be in addition to vocational training for individuals imparted to take up self employment and jobs.	<p>A need based survey is carried out by Social Action for Rural Development (SARDA) in nearby areas to assess the social and economic status of the people based on which a comprehensive document is prepared to deal with need based CSR activities. The implementation of following CSR activities is in progress.</p> <ol style="list-style-type: none"> <li>1) Health check up for nearby villagers in ten villages, Sanitation &amp; Drinking Water (supporting Initiatives e. g.: Nirmal Gram workshop, Gram sabha for sanitation program). DIL is providing 765 nos. Sanitary toilets in to 9 adjacent villages.</li> <li>2) Education Program – Primary Education for blind school &amp; dropout students in nearby villages.</li> <li>3) Agricultural program, Vegetable promotion activities &amp; water shed projects to adjacent villages. Tree Plantation with tree guards in surrounding ten villages.</li> <li>4) SHG Program &amp; Adolescent girl Program</li> <li>5) Skill Development Program ( Hospitality.</li> </ol>



	<p>plantations of native species around plant and at least 100 m width shall be raised. Wherever 100 m width is not feasible a 50 m width shall be raised and adequate justification shall be submitted to the Ministry. Tree density shall not less than 2500 per ha with survival rate not less than 70 %</p>	<p>existing.</p> <p>The major existing trees (50,500) are Akeshiya, Imli, Karanj, Mahaneem, Neem, Nilgiri, Peltoforam, Sisam and Casia, sagvan, simarauba, etc.</p> <p>The other existing trees (57,500) are Aapta, Amla, Anjeer, Areka Palm, Aerial Palm, Paper Palm, Arjun, Ashoka, Bargad, Badam, Banana, Boganvel, Chikku, Coconut, Flower tree, Fucus benjamina, Goldan Bambu, Green Bambu, Gulmohar, Jambhul Jaswant, Kadam, Kanher, Kawat, Mahagani, Mango, Mogra Mosambi, Nimbu, Pipal, Rain Tree, Red Rose, Royal Palm, Ornamental Plants, Saru, Simal, Spindal Palm, Silver oke, Swastik, Vel (Kourav &amp; Pandava), Vidya, X-mas tree, Yellow Bell, Bakul, Papaya, Sitaphal, Bel, Shahtut, Anar, Sevga, Amrud, Ber, Kher, Siras.</p>
(xx)	<p>First Aid and sanitation arrangements shall be made for the drivers and other contract workers during construction phase.</p>	<p>Construction phase is over. First aid and sanitation arrangements for the drivers and other contract workers are available. Regular first aid training is given to drivers &amp; contract workers.</p>
(xxi)	<p>Noise level emanating from turbines shall be so controlled such that the noise in the work zone shall be limited to 75 dB(A). For people working in the high noise area, requisite personal protective equipment like earplugs/ear muffs etc. shall be provided. Workers engaged in noisy areas such as turbine area, air compressors etc. shall be periodically examined to maintain audiometric record and any hearing loss including shifting to non noisy/less noisy areas.</p>	<p>Noise level emanating from turbines is controlled such that the noise in the work zone is limited to 75 dB (A). For people working in the high noise area, requisite personal protective equipment like earplugs/ear muffs etc. are provided. Workers engaged in noisy areas such as turbine area, air compressors etc. will be periodically examined to maintain audiometric record and any hearing loss including shifting to non noisy/less noisy areas. The ambient noise quality results for are enclosed herewith as <b>Enclosure-4</b>.</p>
(xxii)	<p>Regular monitoring of ground level concentration of SO<sub>2</sub>, NO<sub>x</sub>, RSPM (PM<sub>10</sub>/PM<sub>2.5</sub>) and Hg shall be carried out in the impact zone and records maintained. If at any stage these levels are found to exceed the prescribed limits, necessary control measures shall be provided immediately. The location of the monitoring stations and frequency of monitoring shall be decided in</p>	<p>Yes, regular ambient air quality monitoring at six locations is carried out and reports (April 2017 to September 2017) are enclosed herewith as <b>Enclosure -5</b>.</p>



		Program ) 6 ) Digital Village Program
(xxvi)	Provision shall be made for the housing of construction labors within the site with all necessary infrastructure and facilities such as fuel for cooking, mobile toilets, mobile STP, safe drinking water, medical health care, crèche etc The housing may be in this form of temporary structures to be removed after the completion of the project.	Yes, Construction phase is already completed and demolition of the temporary structures of construction phase is under progress.
(xxvii)	The project proponent shall advertise in at least two local newspapers widely circulated in the region around the project, one of which shall be in the vernacular language of the locality concerned within seven days from the date of this clearance letter, informing that the project has been accorded environmental clearance and copies of clearance letter are available with the State Pollution Control Board/ Committee and may also be seen at Website of the Ministry of Environment and Forests at <a href="http://envfor.nic.in">http://envfor.nic.in</a>	Yes, it is already complied.
(xxviii)	A copy of the clearance letter shall be sent by the proponent to concerned Panchayat, Zila Parisad / Municipal Corporation, urban local body and the local NGO, if any, from whom suggestions/representations, if any, received while processing the proposal. The clearance letter shall also be put on the website of the Company by the proponent.	Yes, it is complied.
(xxix)	A separate Environment Management Cell with qualified staff shall be set up for implementation of the stipulated environmental safeguards.	Yes, separate Environment management Cell with qualified staff is set up for implementation & maintaining the stipulated environmental safeguards.
(xxx)	The proponent shall upload the status of compliance of the stipulated EC conditions, including results of monitored data on their website and shall update the same periodically It shall simultaneously be sent to the Regional Office of MoEF, the respective Zonal Office of CPCB and the SPCB The criteria pollutant levels namely; SPM, RSPM (PM <sub>10</sub> /PM <sub>2.5</sub> ) SO <sub>2</sub> NO <sub>x</sub> (ambient levels as well as stack emissions) shall be displayed at a convenient location	Yes, it is complied. Status of compliance has been uploaded on company website, i.e. <a href="http://www.dilenergy.co">www.dilenergy.co</a> , Reports are already sent to Regional officers of MoEF, the respective Zonal office of CPCB and SPCB. The criteria pollutant levels namely: SPM, RSPM (PM <sub>10</sub> /PM <sub>2.5</sub> ), So <sub>2</sub> and No <sub>x</sub> (ambient levels are displayed at



	near the main gate of the company in the public domain.	Plant main gate in the public domain.
(xxxii)	The project proponent shall also submit six monthly reports on the status of compliance of the stipulated EC conditions including results of monitored data (both in hard copies as well by e-mail) to the respective Regional Office of MoEF, the respective Zonal Office of CPCB and the SPCB.	Yes, six monthly reports are regularly submitting since beginning about the status of the implementation of the stipulated environment safeguards to the ministry of Environment and Forests Regional office, Central Pollution Control Board and State Pollution Control Board.
(xxxiii)	The environment statement for each financial /year ending 31 <sup>st</sup> March in Form-V as is mandated to be submitted by the project proponent to the concerned State Pollution Control Board as prescribed under the Environment (Protection) Rules. 1986, as amended subsequently, shall also be put on the website off the company along with the status of compliance of EC conditions and shall also be sent to the respective Regional Offices of the Ministry by e-mail.	Yes, Environment Statement for financial /year ending 31 <sup>st</sup> March 2017 is complied and submitted to MPCB. Acknowledged letter copy is enclosed herewith as Enclosure -6.  Copy of the same has been uploaded on company's website i.e. <a href="http://www.dilenergy.co.in">www.dilenergy.co.in</a> .
(xxxiv)	The project proponent shall submit six monthly reports on the status of the implementation of the stipulated environmental safeguards to the Ministry of Environment and Forests, its Regional Office, Central Pollution Control Board and State Pollution Control Board. The project proponent shall upload the status of compliance of the environment of the environmental clearance conditions on their website and update the same periodically and simultaneously send the same by e-mail to the Regional Office, Ministry of Environment and Forests.	Yes, six monthly reports are regularly submitting since beginning about the status of compliance of the stipulated EC conditions including results of monitored to the respective Regional office to MoEF, the respective Zonal office of CPCB and the SPCB. Copy of the same has been uploaded on company's website i.e. <a href="http://www.dilenergy.co.in">www.dilenergy.co.in</a> .
(xxxv)	Regional Office of the Ministry of Environment & Forests will monitor the implementation of the stipulated conditions A complete set of documents including Environmental Impact Assessment Report and Environment Management Plan along with the additional information submitted from time to time shall be forwarded to the Regional Office for their use during monitoring. Project proponent will upload the compliance status in their website and up-date the same from time to time at least six monthly basis.	Yes, will be complied time to time. Compliance status has been uploaded on company's website i.e. <a href="http://www.dilenergy.co.in">www.dilenergy.co.in</a> .



	Criteria pollutants levels including NOx (from stack & ambient air) shall be displayed at the main gate of the power plant.	
(xxxv)	Separate funds shall be allocated for implementation of environmental protection measures along with item-wise break-up. These cost shall be included as part of the project cost. The funds earmarked for the environment protection measures shall not be diverted for other purposes and year-wise expenditure should be reported to the Ministry.	Yes, separate funds are allocated for implementation of environmental protection measures. Total Expenditure from 1 <sup>st</sup> April 17 to 30 <sup>th</sup> Sept.17 was 331.65 Lakhs for environment control measures.
(xxxv)	The project authorities shall inform the Regional Office as well as the Ministry regarding the date of financial closure and final approval of the project by the concerned authorities and the dates of start of land development work and commissioning of plant.	Plant is in running conditions. Cod for Unit#1 was on dated 11Feb. 2014 & for Unit#2 was on 02 <sup>nd</sup> Aug.2014. Information has been given to the authorities.
(xxxv)	Full cooperation shall be extended to the Scientists/Officers from the Ministry/Regional Office of the Ministry at Bhopal/CPCB/SPCB who would be monitoring the compliance of environmental status.	Agreed. Duly filled monitoring report in specified format is enclosed herewith as <b>Enclosure -7.</b>

Yours faithfully,

For **DHARIWAL INFRASTRUCTURE LTD.**

*Basab Ghose*

(Basab Ghose)  
Vice President

Encl.: As above



# ENCLOSURE - 1

## GROUND WATER LEVEL STATUS

May - 2017

r. No. of Villages	Village Name	Details of Locations	Field Code No.	Date of Measurement	Internal Diameter in mtr. (m)	Total Depth from measuring point in mtr. (depth in mbmp)	Static Water Level from Measuring Point in mtr. (level in mbmp)	Measuring Point i.e. MP distance above ground level in mtr. (magl)	Water Level below ground level (level in mbmp - magl = mbgl)
1.	Village- Pandharkwada	Dugwell of Shri Pandari Zitiraji Wadai Farm	DIL 1	17-05-2017	2.55	9.5	7.30	0.8	6.50
2.	Village- Sonegaon	Grampanchayat Dugwell, Near Hanuman Mandir	DIL 2	17-05-2017	4.10	9.8	6.20	0.8	5.40
3.	Village- Sonegaon	Borewell of Shri Kundlik Vishwanath Urkude,	DIL 3	17-05-2017	0.16	80.0	5.50	0.1	5.40
4.	Village- Yerur	Dugwell of Shri Ravindra Pandurangji Balki	DIL 4	17-05-2017	6.0	9.5	7.20	0.1	7.10
5.	Village- Wandhari	Dugwell of Shri Anandrao Vithoba Kavarashe Farm	DIL 5	17-05-2017	5.0	10.3	7.30	0.2	7.10
6.	Village- Yerur	Grampanchayat Dugwell near Primary School	DIL 6	17-05-2017	4.95	11.0	9.70	0.7	9.00
7.	Village- Ghodpeth	Dugwell of Shiv Mandir	DIL 7	17-05-2017	4.50	9.0	7.10	0.6	6.50



Sr. No. of Villages	Village Name	Details of Locations	Field Code No.	Date of Measurement	Internal Diameter in mtr. (m)	Total Depth from measuring point in mtr. (depth in mbmp)	Static Water Level from Measuring Point in mtr. (level in mbmp)	Measuring Point i.e. MP distance above ground level in mtr. (magl)	Water Level below ground level (level in mbmp - magl = mbgl)
8.	Village- Tadali	Grampanchayat Dugwell Near Z. P. Primary School	DIL 8	17-05-2017	3.65	12.35	6.50	0.8	5.70
9.	Village- Morwa	Dugwell near Jagnath Baba Mandir	DIL 9	17-05-2017	2.40	14.80	5.60	0.8	4.80
10.	Village- Mursa	Grampanchayat. Dugwell near Z.P. Primary School	DIL 10	17-05-2017	7.0	10.8	8.80	4.4	4.40
11.	MIDC, Tadali	Piezometer Well No.5 near Chimney Area	DIL 11	17-05-2017	0.1	15.0	10.8	0.2	10.6
12.	MIDC, Tadali	Piezometer Well No.4 behind Site Office near Cooling Tower, DIL	DIL 12	17-05-2017	0.1	15.0	8.10	0.1	8.0
13	Village- Wadhwa	Intake Well	DIL 12	17-05-2017	11.0	21.8	16.7	2.20	14.5



# August-2017

Sr. No. of Villages	Village Name	Details of Locations	Field Code No.	Date of Measurement	Internal Diameter in mtr. (m)	Total Depth from measuring point in mtr.(depth in mbmp)	Static Water Level from Measuring Point in mtr.(level in mbmp)	Measuring Point i.e. MP distance above ground level in mtr. (magl)	Water Level below ground level (level in mbmp - magl = mbgl)
1.	Village- Pandharkwada	Dugwell of Shri Pandari Zitiraji Wadai Farm	DIL 1	22-08-2016	2.55	9.5	3.20	0.8	2.40
2.	Village- Sonegaon	Grampanchayat Dugwell, Near Hanuman Mandir	DIL 2	22-08-2016	4.10	9.8	2.40	0.8	1.60
3.	Village- Sonegaon	Borewell of Shri Kundlik Vishwanath Urkude,	DIL 3	22-08-2016	0.16	80.0	28.34	0.1	28.24
4.	Village- Yerur	Dugwell of Shri Ravindra Pandurangji Balki	DIL 4	22-08-2016	6.0	9.5	3.70	0.1	3.60
5.	Village- Wandhari	Dugwell of Shri Anandrao Vithoba Kavarashe Farm	DIL 5	22-08-2016	5.0	10.3	3.20	0.2	3.0
6.	Village- Yerur	Grampanchayat Dugwell near Primary School	DIL 6	22-08-2016	4.95	11.0	4.30	0.7	3.60
7.	Village- Ghodpeth	Dugwell of Shiv Mandir	DIL 7	22-08-2016	4.50	9.0	2.50	0.6	1.90
8.	Village- Tadali	Grampanchayat Dugwell Near Z. P. Primary School	DIL 8	22-08-2016	3.65	12.35	2.20	0.8	1.40



Sr. No. of Villages	Village Name	Details of Locations	Field Code No.	Date of Measurement	Internal Diameter in mtr. (m)	Total Depth from measuring point in mtr. (depth in mbmp)	Static Water Level from Measuring Point in mtr. (level in mbmp)	Measuring Point i.e. MP distance above ground level in mtr. (magl)	Water Level below ground level (level in mbmp - magl = mbgl)
9.	Village- Morwa	Dugwell near Jagnath Baba Mandir	DIL 9	22-08-2016	2.40	14.80	1.40	0.8	0.60
10.	Village- Mursa	Grampanchayat. Dugwell near Z.P. Primary School	DIL 10	22-08-2016	7.0	10.8	4.40	2.4	2.0
11.	MIDC, Tadali	Piezometer Well No.5 near Chimney Area	DIL 11	22-08-2016	0.1	15.0	7.34	0.2	7.14
12.	MIDC, Tadali	Piezometer Well No.4 behind Site Office near Cooling Tower, DIL	DIL 12	22-08-2016	0.1	15.0	8.10	0.1	8.0
13	Village- Wadha	Intake Well	DIL 12	22-08-2016	11.0	21.8	16.3	2.20	14.1

## ENCLOSURE -2

## WATER QUALITY STATUS

Sr. No.	Parameters	Acceptable / Permissible Limit (IS 10500: 2012)	Concentration				
			Location				
			Dugwell Pandari Farm, Pandharkawda )	Water (Mr. Zitiraji Wadai Village- Sonegaon)	Borewell Panchayat Hanuman Mandir, Village- Sonegaon)	Water (Gram Borewell Kundlik Urkude Farm, Village- Sonegaon)	Dugwell Water (Mr. Ravindra Pandurang Bulki Farm, Village- Yerur)
1.	Colour, Hazen units	5/15	17-05-2017	17-05-2017	17-05-2017	17-05-2017	17-05-2017
2.	Odour	Agreeable	<5.0	<5.0	<5.0	<5.0	<5.0
3.	pH value	6.5 to 8.5	Agreeable	Agreeable	Agreeable	Agreeable	Agreeable
4.	Taste	Agreeable	7.02	7.23	7.09	7.47	7.47
5.	Turbidity, NTU	1/5	Agreeable	Agreeable	Agreeable	Agreeable	Agreeable
6.	Total dissolved solids, mg/l	500/2000	0.27	1.27	1.64	3.56	3.56
7.	Boron (as B) mg/l	0.5/1.0	2797.4	1445.6	1418.4	810.6	810.6
8.	Calcium (as Ca), mg/l	75/200	0.18	0.09	0.06	0.08	0.08
9.	Chloride (as Cl), mg/l	250/1000	234.4	116.0	127.2	40.0	40.0
10.	Copper (as Cu), mg/l	0.05/1.5	386.9	160.5	<0.1	60.5	60.5
11.	Fluoride ( as F), mg/l	1.0/1.5	0.018	0.020	0.008	0.011	0.011
12.	Free Residual Chlorine, mg/l	0.2/1.0	0.305	0.597	0.606	0.784	0.784
			<0.1	<0.1	<0.1	<0.1	<0.1



13	Iron (as Fe), mg/l	0.3	0.87	0.07	<0.05	0.06
14	Magnesium (as Mg), mg/l	30/100	93.9	56.0	62.8	23.9
15	Manganese (as Mn), mg/l	0.1/0.3	0.034	0.036	0.006	0.008
16	Nitrate (as NO <sub>3</sub> ), mg/l	45	4.40	2.90	3.12	2.16
17	Sulphate (as SO <sub>4</sub> ), mg/l	200/400	285.1	245.5	237.1	89.8
18	Total Alkalinity (as CaCO <sub>3</sub> ) mg/l	200/600	571.4	382.6	392.9	321.4
19	Total Hardness (as CaCO <sub>3</sub> ) mg/l	300/600	972.0	520.0	576.0	198.0
20	Zinc (as Zn) mg/l	5/15	2.18	1.34	0.145	0.31
21	Lead (as Pb) mg/l	0.01	0.01	<0.01	<0.01	<0.01
22	Mercury (as Hg) mg/l	0.05	0.001	<0.001	<0.001	<0.001
23	Total Arsenic (as As) mg/l	0.01	0.041	0.02	0.01	<0.01
24	Total Chromium (as Cr) mg/l	0.001	0.045	0.018	0.062	0.014
25	Total Coliform Bacteria, (CFU /100 ml)	Not Detected	Not Detected	Not Detected	Not Detected	Not Detected
26	Thermotolerant Coliform Bacteria/E. Coli (CFU /100 ml)	Not Detected	Not Detected	Not Detected	Not Detected	Not Detected

Sr. No.	Parameters	Acceptable / Permissible Limit (IS 10500: 2012 )	Concentration			
			Location			
			Borewell Water of Hanuman Mandir, Village- Wandhri	Dugwell Water ( Near Jagnath Baba Mandir, Morwa )	Dugwell Water (Shiv Mandir, Village -- Ghodpeth)	Dugwell Water (Grampanchyat Dugwell Near ZP Primary School, Village – Tadali)
1.	Colour, Hazen units	5/15	17-05-2017 <5.0	17-05-2017 <5.0	17-05-2017 <5.0	17-05-2017 <5.0
2.	Odour	Agreeable	Agreeable	Agreeable	Agreeable	Agreeable
3.	pH value	6.5 to 8.5	7.45	7.75	8.35	7.74
4.	Taste	Agreeable	Agreeable	Agreeable	Agreeable	Agreeable
5.	Turbidity, NTU	1/5	1.54	1.46	4.01	0.34
6.	Total dissolved solids, mg/l	500/2000	779.8	599.1	585.5	1238.4
7.	Boron (as B) mg/l	0.5/1.0	0.08	0.05	0.05	0.08
8.	Calcium (as Ca), mg/l	75/200	84.0	60.0	69.6	162.4
9.	Chloride (as Cl), mg/l	250/1000	51.9	35.9	31.5	149.5
10.	Copper (as Cu), mg/l	0.05/1.5	0.026	0.012	0.008	0.022
11.	Fluoride (as F), mg/l	1.0/1.5	0.842	0.554	1.48	0.743
12.	Free Residual Chlorine, mg/l	0.2/1.0	<0.1	<0.1	<0.1	<0.1



13	Iron (as Fe), mg/l	0.3	<0.05	0.09	0.16	0.14
14	Magnesium (as Mg), mg/l	30/100	26.8	30.7	22.9	41.9
15	Manganese (as Mn), mg/l	0.1/0.3	0.029	0.034	0.024	0.075
16	Nitrate (as NO <sub>3</sub> ), mg/l	45	2.10	0.96	2.81	2.26
17	Sulphate (as SO <sub>4</sub> ), mg/l	200/400	79.9	45.9	93.3	131.7
18	Total Alkalinity (as CaCO <sub>3</sub> ), mg/l	200/600	326.5	280.6	219.4	311.2
19	Total Hardness (as CaCO <sub>3</sub> ), mg/l	300/600	320.0	276.0	268.0	578.0
20	Zinc (as Zn), mg/l	5/15	1.27	0.68	0.242	0.94
21	Lead (as Pb), mg/l	0.01	0.02	<0.01	<0.01	0.01
22	Mercury (as Hg), mg/l	0.05	<0.001	<0.001	<0.001	<0.001
23	Total Arsenic (as As), mg/l	0.01	0.01	0.01	0.010	0.020
24	Total Chromium (as Cr), mg/l	0.001	0.026	0.02	0.012	0.028
25	Total Coliform Bacteria, (CFU /100 ml)	Not Detected	Not Detected	04	Not Detected	Not Detected
26	Thermotolerant Coliform Bacteria/E. Coli (CFU /100 ml)	Not Detected	Not Detected	04	Not Detected	Not Detected

Sr. No.	Parameters	Acceptable / Permissible Limit (IS 10500: 2012 )	Ground Water from Intake Well near Wada Village
			17-05-2017
1.	Colour, Hazen units	5/15	<10.0
2.	Odour	Agreeable	Agreeable
3.	pH value	6.5 to 8.5	7.97
4.	Taste	Agreeable	Agreeable
5.	Turbidity, NTU	1/5	4.91
6.	Total dissolved solids, mg/l	500/2000	404.7
7.	Boron (as B) mg/l	0.5/1.0	0.05
8.	Calcium (as Ca) ,mg/l	75/200	34.4
9.	Chloride (as Cl), mg/l	250/1000	26.5
10.	Copper (as Cu), mg/l	0.05/1.5	0.024
11.	Fluoride (as F), mg/l	1.0/1.5	0.357
12.	Free Residual Chlorine, mg/l	0.2/1.0	<0.1
13.	Iron (as Fe), mg/l	0.3	0.11
14.	Magnesium (as Mg), mg/l	30/100	22.9
15.	Manganese (as Mn), mg/l	0.1/0.3	0.026
16.	Nitrate (as NO <sub>3</sub> ), mg/l	45	0.82
17.	Sulphate (as SO <sub>4</sub> ), mg/l	200/400	87.8
18.	Total Alkalinity (as CaCO <sub>3</sub> ) mg/l	200/600	147.9
19.	Total Hardness (as CaCO <sub>3</sub> ) mg/l	300/600	180.0
20.	Zinc (as Zn) mg/l	5/15	0.318
21.	Lead (as Pb) mg/l	0.01	<0.01
22.	Mercury (as Hg) mg/l	0.05	<0.001
23.	Total Arsenic (as As) mg/l	0.01	<0.01
24.	Total Chromium (as Cr) mg/l	0.001	0.016
25.	Total Coliform Bacteria, (CFU /100 ml)	Shall not be Detectable	Not Detected
26.	Thermo tolerant Coliform Bacteria/E. Coli (CFU /100 ml)	Shall not be Detectable	Not Detected



Sr. No.	Parameters	Acceptable / Permissible Limit (IS 10500: 2012 )	Concentration Location			
			Dugwell Water (Mr. Pandari Zitiraji Wadai Farm, Village- Pandharkawda )	Borewell Water (Gram Panchayat Borewell near Hanuman Mandir, Village- Sonagaon)	Borewell Water (Mr. Kundlik Vishwanath Urkude Farm, Village- Sonagaon)	Dugwell Water (Mr. Ravindra Pandurang Bulki Farm, Village- Yerur)
			06-08-17	06-08-17	06-08-17	06-08-2017
1.	Colour, Hazen units	5/15	<5.0	<5.0	<5.0	<5.0
2.	Odour	Agreeable	Agreeable	Agreeable	Agreeable	Agreeable
3.	pH value	6.5 to 8.5	7.09	7.57	7.67	8.26
4.	Taste	Agreeable	Agreeable	Agreeable	Agreeable	Agreeable
5.	Turbidity, NTU	1/5	0.16	2.54	<0.1	1.89
6.	Total dissolved solids, mg/l	500/2000	2666.0	908.0	544.0	546.0
7.	Boron (as B) mg/l	0.5/1.0	0.37	0.11	0.14	0.13
8.	Calcium (as Ca) ,mg/l	75/200	264.0	77.6	62.4	33.6
9.	Chloride (as Cl), mg/l	250/1000	429.2	87.3	15.7	15.1
10.	Copper (as Cu), mg/l	0.05/1.5	0.01	0.006	0.009	0.008
11.	Fluoride ( as F), mg/l	1.0/1.5	0.34	0.58	0.86	1.09
12.	Free Residual Chlorine, mg/l	0.2/1.0	<0.1	<0.1	<0.1	<0.1

13	Iron (as Fe), mg/l	0.3	0.13	0.07	0.02	0.06
14	Magnesium (as Mg), mg/l	30/100	99.3	30.2	29.2	9.74
15	Manganese (as Mn), mg/l	0.1/0.3	0.007	0.024	<0.003	0.008
16	Nitrate (as NO <sub>3</sub> ), mg/l	45	6.10	3.20	1.16	1.86
17	Sulphate (as SO <sub>4</sub> ), mg/l	200/400	232.4	104.3	23.3	49.7
18	Total Alkalinity (as CaCO <sub>3</sub> ) mg/l	200/600	405.0	380.0	320.0	320.0
19	Total Hardness (as CaCO <sub>3</sub> ) mg/l	300/600	1068.0	324.0	276.0	124.0
20	Zinc (as Zn) mg/l	5/15	0.52	0.05	0.075	0.10
21	Lead (as Pb) mg/l	0.01	<0.01	<0.01	<0.01	<0.01
22	Mercury (as Hg) mg/l	0.05	<0.001	<0.001	<0.001	<0.001
23	Total Arsenic (as As) mg/l	0.01	<0.01	<0.01	<0.01	<0.01
24	Total Chromium (as Cr) mg/l	0.001	0.046	0.021	0.028	0.011
25.	Total Coliform Bacteria, (CFU /100 ml)	Not Detected	Not Detected	Not Detected	Not Detected	Not Detected
26.	Thermotolerant Coliform Bacteria/E. Coli (CFU /100 ml)	Not Detected	Not Detected	Not Detected	Not Detected	Not Detected



Sr. No.	Parameters	Acceptable / Permissible Limit (IS 10500: 2012 )	Concentration			
			Location			Dugwell Water (Grampanchayat Dugwell Near ZP Primary School, Village – Tadali)
			Borewell Water of Hanuman Mandir , Village- Wandhri	Dugwell Water ( Near Jagnath Baba Mandir, Morwa )	Dugwell Water (Shiv Mandir , Village – Ghodpeth)	
			06-08-17	06-08-17	06-08-17	06-08-17
1.	Colour, Hazen units	5/15	<5.0	<5.0	<5.0	<5.0
2.	Odour	Agreeable	Agreeable	Agreeable	Agreeable	Agreeable
3.	pH value	6.5 to 8.5	7.36	8.23	7.74	8.18
4.	Taste	Agreeable	Agreeable	Agreeable	Agreeable	Agreeable
5.	Turbidity, NTU	1/5	0.68	0.24	0.13	0.24
6.	Total dissolved solids, mg/l	500/2000	1850.0	654.0	674.0	1286.0
7.	Boron (as B) mg/l	0.5/1.0	0.13	0.153	0.079	0.209
8.	Calcium (as Ca) ,mg/l	75/200	117.6	34.4	64.8	100.8
9.	Chloride (as Cl), mg/l	250/1000	202.9	40.4	23.2	80.3
10.	Copper (as Cu), mg/l	0.05/1.5	0.009	<0.006	<0.006	<0.006
11.	Fluoride (as F), mg/l	1.0/1.5	1.16	0.48	0.98	0.69
12.	Free Residual Chlorine, mg/l	0.2/1.0	<0.1	<0.1	<0.1	<0.1

13	Iron (as Fe), mg/l	0.3	0.48	0.17	0.11	0.31
14	Magnesium (as Mg), mg/l	30/100	73.1	32.6	34.1	66.7
15	Manganese (as Mn), mg/l	0.1/0.3	0.187	<0.003	<0.003	0.004
16	Nitrate (as NO <sub>3</sub> ), mg/l	45	3.50	1.04	2.10	3.40
17	Sulphate (as SO <sub>4</sub> ), mg/l	200/400	192.8	44.8	165.0	120.6
18	Total Alkalinity (as CaCO <sub>3</sub> ) mg/l	200/600	520.0	345.0	295.0	385.0
19	Total Hardness (as CaCO <sub>3</sub> ) mg/l	300/600	594.0	220.0	302.0	526.0
20	Zinc (as Zn) mg/l	5/15	0.44	0.11	0.07	0.039
21	Lead (as Pb) mg/l	0.01	<0.01	<0.01	<0.01	<0.01
22	Mercury (as Hg) mg/l	0.05	<0.001	<0.001	<0.001	<0.001
23	Total Arsenic (as As) mg/l	0.01	<0.01	<0.01	<0.01	<0.01
24	Total Chromium (as Cr) mg/l	0.001	0.032	0.024	0.015	0.034
25.	Total Coliform Bacteria, (CFU /100 ml)	Not Detected	Not Detected	Not Detected	10	Not Detected
26.	Thermotolerant Coliform Bacteria/E. Coli (CFU /100 ml)	Not Detected	Not Detected	Not Detected	Not Detected	Not Detected



Sr. No.	Parameters	Acceptable / Permissible Limit (IS 10500: 2012 )	Ground Water from Intake Well near Wada Village
			06-08-17
1.	Colour, Hazen units	5/15	<5.0
2.	Odour	Agreeable	Agreeable
3.	pH value	6.5 to 8.5	8.10
4.	Taste	Agreeable	Agreeable
5.	Turbidity, NTU	1/5	2.50
6.	Total dissolved solids, mg/l	500/2000	348.0
7.	Boron (as B) mg/l	0.5/1.0	0.075
8.	Calcium (as Ca) ,mg/l	75/200	34.4
9.	Chloride (as Cl), mg/l	250/1000	23.7
10.	Copper (as Cu), mg/l	0.05/1.5	<0.006
11.	Fluoride (as F), mg/l	1.0/1.5	0.27
12.	Free Residual Chlorine, mg/l	0.2/1.0	<0.1
13.	Iron (as Fe), mg/l	0.3	0.036
14.	Magnesium (as Mg), mg/l	30/100	16.6
15.	Manganese (as Mn), mg/l	0.1/0.3	<0.003
16.	Nitrate (as NO <sub>3</sub> ), mg/l	45	0.88
17.	Sulphate (as SO <sub>4</sub> ), mg/l	200/400	44.9
18.	Total Alkalinity (as CaCO <sub>3</sub> ) mg/l	200/600	150.0
19.	Total Hardness (as CaCO <sub>3</sub> ) mg/l	300/600	154.0
20.	Zinc (as Zn) mg/l	5/15	0.087
21.	Lead (as Pb) mg/l	0.01	<0.01
22.	Mercury (as Hg) mg/l	0.05	<0.001
23.	Total Arsenic (as As) mg/l	0.01	<0.01
24.	Total Chromium (as Cr) mg/l	0.001	0.010
25.	Total Coliform Bacteria, (CFU /100 ml)	Shall not be Detectable	Not Detected
26.	Thermo tolerant Coliform Bacteria/E. Coli (CFU /100 ml)	Shall not be Detectable	Not Detected

# ENCLOSURE - 3

## STACK EMISSION QUALITY STATUS

Sr. No	Parameters	Concentration						
		April - 2017	May-2017		June-2017	July-2017	August-2017	Sept.-2017
		TPP Unit II	TPP Unit-II	TPP Unit-I	TPP Unit II	TPP Unit II	TPP Unit II	TPP Unit II
1.	Total Particulate Matter, mg/Nm <sup>3</sup>	21.6	37.9	25.2	29.3	22.0	34.3	15.8
2.	Sulphur Dioxide as SO <sub>2</sub> , mg/ Nm <sup>3</sup>	1544.9	1534.7	1436.6	985.5	857.4	894.9	907.6
3.	Sulphur Dioxide as SO <sub>2</sub> , Kg/Hr	820.3	1033.4	1065.1	754.5	702.6	714.2	750.5
4.	Oxides of Nitrogen as NO <sub>2</sub> , mg/Nm <sup>3</sup>	317.0	312.3	349.4	264.2	228.7	213.3	245.7
5.	Oxides of Nitrogen as NO <sub>2</sub> , ppm	168.5	165.9	185.7	140.4	121.5	139.4	130.6
6	Mercury as Hg, mg/Nm <sup>3</sup>	0.015	0.012	0.012	0.014	0.011	0.010	0.012



Sr. No.	Parameters	Concentration			
		MAY-2017			
		D.G. Set No.1 1500 KVA (Left Bank)	D.G. Set No.2 1500 KVA (Left Bank)	D.G. Set No.1 1500 KVA Right Bank	D.G. Set No.2 1500 KVA (Right Bank)
1.	Total Particulate Matter, mg/Nm <sup>3</sup>	38.4	37.8	37.3	35.9
2.	Sulphur Oxides as SO <sub>2</sub> , mg/ Nm <sup>3</sup>	128.0	122.7	136.4	125.5
3.	Sulphur Oxides as SO <sub>2</sub> , Kg/Hr	0.27	0.27	0.30	0.28
4.	Oxides of Nitrogen as NO <sub>2</sub> , mg/Nm <sup>3</sup>	127.9	126.9	114.0	133.5
5.	Oxides of Nitrogen as NO <sub>2</sub> , ppm	67.9	67.5	60.6	70.9
6	Mercury as Hg, mg/Nm <sup>3</sup>	0.005	0.006	0.008	0.006

Sr. No.	Parameters	Concentration			
		September-2017			
		D.G. Set No.1 1500 KVA (Left Bank)	D.G. Set No.2 1500 KVA (Left Bank)	D.G. Set No.1 1500 KVA Right Bank	D.G. Set No.2 1500 KVA (Right Bank)
1.	Total Particulate Matter, mg/Nm <sup>3</sup>	38.7	27.8	20.1	40.3
2.	Sulphur Oxides as SO <sub>2</sub> , mg/ Nm <sup>3</sup>	141.7	131.3	124.5	138.2
3.	Sulphur Oxides as SO <sub>2</sub> , Kg/Hr	0.31	0.29	0.26	0.30
4.	Oxides of Nitrogen as NO <sub>2</sub> , mg/Nm <sup>3</sup>	126.3	126.3	115.4	141.7
5.	Oxides of Nitrogen as NO <sub>2</sub> , ppm	67.1	67.1	61.3	75.3
6	Mercury as Hg, mg/Nm <sup>3</sup>	0.005	0.006	0.004	0.007



## ENCLOSURE – 4

### AMBIENT NOISE QUALITY STATUS

Location			VIP Gate( Near AAOMS Cabin - 01)		ETP (near AAQMS Cabin -02 & RWH Pond )		Old Switch Yard (Near AAQMS Cabin-03)	
Parameters	Month	Reading	During Day Time	During Night Time	During Day Time	During Night Time	During Day Time	During Night Time
Noise Level in dB (A)	April-2017	Leq	61.1	52.6	56.3	50.3	58.0	51.5
	May-2017	Leq	63.7	54.5	59.4	51.9	61.0	57.2
	June-2017	Leq	64.3	55.7	60.3	54.9	60.7	55.3
	JuLy-2017	Leq	60.9	55.1	58.1	49.5	59.7	53.1
	August-2017	Leq	63.3	56.5	63.9	55.5	61.9	58.0
	September-2017	Leq	59.9	52.3	62.9	55.0	60.7	54.9
Norms		Industrial Area	75	70	75	70	75	70

# ENCLOSURE - 5

1.0 Location: - VIP Gate (near AAQMS Cabin-01)

Sr. No.	Parameters	Norms	Concentration					
			April - 2017	May - 2017	June - 2017	July - 2017	August - 2017	September - 2017
1.	Sulphur Dioxide (SO <sub>2</sub> ) µg/m <sup>3</sup>	80	6.07	18.6	7.82	6.46	6.14	6.50
2.	Nitrogen Dioxide (NO <sub>2</sub> ) µg/m <sup>3</sup>	80	32.7	24.3	17.7	11.6	13.7	13.8
3.	Particulate Matter of size less than 10 µm (PM <sub>10</sub> ) µg/m <sup>3</sup>	100	59.2	71.5	56.4	43.2	51.6	40.1
4.	Particulate Matter of size less than 2.5 µm (PM <sub>2.5</sub> ) µg/m <sup>3</sup>	60	29.1	41.9	24.7	19.9	22.1	14.5
5.	Ozone (O <sub>3</sub> ) (µg/m <sup>3</sup> )	100	3.80	3.61	7.48	11.6	14.1	7.60
6.	Lead (Pb) (µg/m <sup>3</sup> )	0.5	0.21	0.27	0.18	0.08	0.05	0.05
7.	Carbon Monoxide (CO) (mg/m <sup>3</sup> )	2	0.37	0.32	0.19	0.06	0.07	0.04
8.	Ammonia (NH <sub>3</sub> ) (µg/m <sup>3</sup> )	100	5.11	4.99	6.14	7.11	7.25	6.50
9.	Benzene (C <sub>6</sub> H <sub>6</sub> ) (µg/m <sup>3</sup> )	5	1.76	1.23	2.8	3.20	3.18	3.2
10.	Benzo(a) Pyrene (BaP) (ng/m <sup>3</sup> )	1	0.78	0.56	0.84	<1.0	<1.0	1.0
11.	Arsenic (As) (ng/m <sup>3</sup> )	6	4.17	3.82	2.87	2.62	2.59	2.5
12.	Nickel (Ni) (ng/m <sup>3</sup> )	20	8.93	9.26	8.12	5.13	5.41	3.74



2.0 Location: - ETP (Near AAQMS Cabin-02 & RWH Pond)

Sr. No	Parameters	Norms	Concentration					
			April-2017	May-2017	June-2017	July-2017	August-2017	September-2017
1.	Sulphur Dioxide (SO <sub>2</sub> ) µg/m <sup>3</sup>	80	5.60	17.2	8.02	6.04	7.09	6.90
2.	Nitrogen Dioxide (NO <sub>2</sub> ) µg/m <sup>3</sup>	80	37.8	23.9	15.1	8.40	13.7	11.9
3.	Particulate Matter of size less than 10 µm (PM <sub>10</sub> ) µg/m <sup>3</sup>	100	48.2	74.8	61.1	37.8	46.1	24.9
4.	Particulate Matter of size less than 2.5 µm (PM <sub>2.5</sub> ) µg/m <sup>3</sup>	60	19.5	41.5	27.4	15.9	20.4	11.5
5.	Ozone (O <sub>3</sub> ) (µg/m <sup>3</sup> )	100	4.79	3.80	7.83	9.62	18.3	6.17
6.	Lead (Pb) (µg/m <sup>3</sup> )	0.5	0.18	0.13	0.24	0.06	0.08	0.04
7.	Carbon Monoxide (CO) (mg/m <sup>3</sup> )	2	0.31	0.22	0.16	0.05	0.05	0.03
8.	Ammonia (NH <sub>3</sub> ) (µg/m <sup>3</sup> )	100	5.14	<5.0	6.29	9.10	14.4	4.40
9.	Benzene (C <sub>6</sub> H <sub>6</sub> ) (µg/m <sup>3</sup> )	5	1.93	1.07	2.16	3.30	3.18	3.2
10.	Benzo(a) Pyrene (BaP) (ng/m <sup>3</sup> )	1	0.63	0.53	0.86	<1.0	<1.0	<1.0
11.	Arsenic (As) (ng/m <sup>3</sup> )	6	3.74	2.84	5.14	2.53	2.64	<2.5
12.	Nickel (Ni) (ng/m <sup>3</sup> )	20	7.65	4.81	10.6	5.16	3.90	<3.2

3.0 Location: - Old Switch Yard (Near AAQMS Cabin-03)

Sr. No.	Parameters	Norms	Concentration					
			April - 2017	May- 2017	June- 2017	July- 2017	August- 2017	September- 2017
1.	Sulphur Dioxide ( SO <sub>2</sub> ) µg/m <sup>3</sup>	80	13.2	10.7	8.72	6.34	6.25	6.60
2.	Nitrogen Dioxide (NO <sub>2</sub> ) µg/m <sup>3</sup>	80	40.3	20.9	15.8	13.8	13.6	9.76
3.	Particulate Matter of size less than 10 µm ( PM <sub>10</sub> ) µg/m <sup>3</sup>	100	56.8	75.3	59.0	44.8	44.8	36.1
4.	Particulate Matter of size less than 2.5 µm (PM <sub>2.5</sub> ) µg/m <sup>3</sup>	60	28.1	41.7	23.7	18.7	19.4	13.7
5.	Ozone (O <sub>3</sub> ) (µg/m <sup>3</sup> )	100	3.70	4.82	7.83	13.7	16.2	8.0
6.	Lead (Pb) (µg/m <sup>3</sup> )	0.5	0.21	0.34	0.22	0.11	0.07	0.07
7.	Carbon Monoxide (CO) (mg/m <sup>3</sup> )	2	0.32	0.29	0.26	0.07	0.05	0.05
8.	Ammonia (NH <sub>3</sub> ) (µg/m <sup>3</sup> )	100	5.01	<5.0	6.92	23.5	11.0	4.80
9.	Benzene (C <sub>6</sub> H <sub>6</sub> ) (µg/m <sup>3</sup> )	5	1.82	1.18	2.16	3.60	3.18	3.2
10.	Benzo(a) Pyrene (BaP) (ng/m <sup>3</sup> )	1	0.58	0.63	0.86	1.14	1.12	1.0
11.	Arsenic (As) (ng/m <sup>3</sup> )	6	3.86	3.14	4.40	3.13	2.80	2.55
12.	Nickel (Ni) (ng/m <sup>3</sup> )	20	8.14	8.32	11.2	6.86	5.17	3.61



4.0 Location: - Mr. Maroti Shankar Roge house Village-Sonegaon

Sr. No.	Parameters	Norms	Concentration					
			April-2017	May-2017	June-2017	July-2017	August-2017	September-2017
1.	Sulphur Dioxide (SO <sub>2</sub> ) µg/m <sup>3</sup>	80	4.46	11.5	6.74	6.47	8.14	6.40
2.	Nitrogen Dioxide (NO <sub>2</sub> ) µg/m <sup>3</sup>	80	30.2	20.5	12.4	12.6	11.4	8.60
3.	Particulate Matter of size less than 10 µm (PM <sub>10</sub> ) µg/m <sup>3</sup>	100	61.4	66.2	44.6	41.3	47.3	22.2
4.	Particulate Matter of size less than 2.5 µm (PM <sub>2.5</sub> ) µg/m <sup>3</sup>	60	34.5	32.8	21.7	14.5	20.5	8.70
5.	Ozone (O <sub>3</sub> ) (µg/m <sup>3</sup> )	100	3.49	4.69	5.14	10.7	12.6	3.83
6.	Lead (Pb) (µg/m <sup>3</sup> )	0.5	0.19	0.32	0.12	0.09	10.1	0.04
7.	Carbon Monoxide (CO) (mg/m <sup>3</sup> )	2	0.31	0.24	0.08	0.08	0.03	0.03
8.	Ammonia (NH <sub>3</sub> ) (µg/m <sup>3</sup> )	100	5.11	<5.0	5.81	7.48	13.2	6.90
9.	Benzene (C <sub>6</sub> H <sub>6</sub> ) (µg/m <sup>3</sup> )	5	1.28	1.14	1.73	3.20	3.18	3.2
10.	Benzo(a) Pyrene (BaP) (ng/m <sup>3</sup> )	1	0.59	0.64	0.62	<1.0	<1.0	1.0
11.	Arsenic (As) (ng/m <sup>3</sup> )	6	3.16	3.26	<2.5	2.58	2.37	2.5
12.	Nickel (Ni) (ng/m <sup>3</sup> )	20	7.24	7.82	7.14	4.15	3.70	3.2

5.0 Location: - Terrace of Shri Bapurao Pimpalkar House, Village - Wandhri

Sr. No.	Parameters	Norms	Concentration					
			April-17	May-2017	June-2017	July-2017	August-2017	September-2017
1.	Sulphur Dioxide (SO <sub>2</sub> ) µg/m <sup>3</sup>	80	25.9	14.2	7.10	6.51	7.76	6.20
2.	Nitrogen Dioxide (NO <sub>2</sub> ) µg/m <sup>3</sup>	80	32.2	20.7	10.6	12.2	11.9	6.50
3.	Particulate Matter of size less than 10 µm (PM <sub>10</sub> ) µg/m <sup>3</sup>	100	63.9	72.7	53.5	47.7	48.3	24.7
4.	Particulate Matter of size less than 2.5 µm (PM <sub>2.5</sub> ) µg/m <sup>3</sup>	60	30.3	36.1	24.5	19.5	20.9	10.6
5.	Ozone (O <sub>3</sub> ) (µg/m <sup>3</sup> )	100	3.86	4.30	5.64	8.42	11.9	3.40
6.	Lead (Pb) (µg/m <sup>3</sup> )	0.5	0.20	0.30	0.13	0.08	0.07	0.04
7.	Carbon Monoxide (CO) (mg/m <sup>3</sup> )	2	0.24	0.35	0.10	0.05	0.03	0.03
8.	Ammonia (NH <sub>3</sub> ) (µg/m <sup>3</sup> )	100	4.18	<5.0	5.17	7.72	15.9	12.8
9.	Benzene (C <sub>6</sub> H <sub>6</sub> ) (µg/m <sup>3</sup> )	5	1.26	1.03	1.62	3.30	3.18	3.2
10.	Benzo(a) Pyrene (BaP) (ng/m <sup>3</sup> )	1	0.56	0.52	0.47	0.99	1.17	1.0
11.	Arsenic (As) (ng/m <sup>3</sup> )	6	3.16	3.92	3.14	2.80	2.65	2.5
12.	Nickel (Ni) (ng/m <sup>3</sup> )	20	6.83	7.81	7.89	5.92	3.38	3.2



6.0 Location: - Terrace of Gram Panchayat, Village- Yerur

Sr. No.	Parameters	Norms	Concentration					
			April-17	May-2017	June-2017	July-2017	August-2017	September-2017
1.	Sulphur Dioxide (SO <sub>2</sub> ) µg/m <sup>3</sup>	80	4.38	10.9	6.54	6.44	7.71	6.30
2.	Nitrogen Dioxide (NO <sub>2</sub> ) µg/m <sup>3</sup>	80	32.7	24.3	12.4	10.8	15.7	7.00
3.	Particulate Matter of size less than 10 µm (PM <sub>10</sub> ) µg/m <sup>3</sup>	100	56.1	66.8	48.4	38.3	45.7	27.6
4.	Particulate Matter of size less than 2.5 µm (PM <sub>2.5</sub> ) µg/m <sup>3</sup>	60	29.3	32.4	21.9	17.1	19.4	11.2
5.	Ozone (O <sub>3</sub> ) (µg/m <sup>3</sup> )	100	3.17	4.10	5.81	7.37	10.8	5.17
6.	Lead (Pb) (µg/m <sup>3</sup> )	0.5	0.16	0.19	0.15	0.05	0.06	0.05
7.	Carbon Monoxide (CO) (mg/m <sup>3</sup> )	2	0.28	0.22	0.08	0.03	0.04	0.03
8.	Ammonia (NH <sub>3</sub> ) (µg/m <sup>3</sup> )	100	4.08	<5.0	6.19	6.37	28.8	8.96
9.	Benzene (C <sub>6</sub> H <sub>6</sub> ) (µg/m <sup>3</sup> )	5	1.58	1.08	1.83	3.40	3.87	3.2
10.	Benzo(a) Pyrene (BaP) (ng/m <sup>3</sup> )	1	0.56	0.58	0.53	1.10	1.25	1.0
11.	Arsenic (As) (ng/m <sup>3</sup> )	6	2.82	3.17	3.13	2.65	2.95	2.5
12.	Nickel (Ni) (ng/m <sup>3</sup> )	20	6.18	6.38	8.26	4.81	5.12	3.2

DHARIWAL INFRASTRUCTURE LIMITED							
Six Monthly Effluent Quality Monitoring report -JULY.17 to SEPT.17							
Parameter	ETP Effluent Discharge	APRIL.17	MAY.17	JUNE.17	JULY.17	AUG.17	SEPT.17
PH	5.5 to 9.0	8.21	7.28	7.7	8.00	8.24	8.45
Suspended Solid	100 mg/l	4	<2.0	6	8.00	4.00	4
Oil & Grease	10 mg/l	<0.2	<0.2	<0.2	<0.2	<0.2	<0.2
al Oxygen Demand (3	30 mg/l	2	2	3.4	3.90	<2.0	<2.0
Oxygen demand	250 mg/l	12	28.1	32	40.00	36.00	40.20
Dissolved Solid	2100 mg/l	1528	1470	1492	984.00	290.00	272.00



## DHARIWAL INFRASTRUCTURE LIMITED

### Six Monthly Effluent Quality Monitoring report -APRIL 17 to SEPT.17

Sl.No.	Parameter	Norms	APRIL.17	MAY.17	JUNE.17	JULY.17	AUG.17	SEPT.17
			unit - II	unit - I	unit - II	unit - II	unit - II	unit - II
1	Total Suspended solid	100 mg/l	2	4	<2.0	<0.2	6.00	6.0
2	Oil & Grease	10 mg/l	<0.2	<0.2	<0.2	<0.2	<0.2	<0.2
3	Copper(Total)	1 mg/l	0.06	0.02	0.02	0.02	0.02	0.03
4	Iron(Total),mg/l	1 mg/l	0.1	0.06	0.07	0.08	0.01	0.08

The Effluent Quality monitoring done by MoEF approved M/s Earth care Pvt. Ltd.

Note:

## DHARIWAL INFRASTRUCTURE LIMITED

### Six Monthly Effluent Quality Monitoring report - APRIL.17 to SEPT.17

Sl.No.	Parameter	Norms	APRIL.17	MAY.17	JUNE.17	JULY.17	AUG.17	SEPT.17
						unit - II	unit - II	unit - II
1	Free Available chlorine	0.5 mg/l	< 0.1	0.1	< 0.1	< 0.1	< 0.1	0.18
2	Zinc	1 mg/l	0.11	0.14	0.12	0.16	0.12	0.28
3	Chromium (Total)	0.2 mg/l	0.09	0.08	0.05	0.06	0.09	0.11
4	Phosphate	5 mg/l	0.24	0.54	0.12	0.25	2.78	1.31
The Effluent Quality Monitoring done by MoEF approved 3rd Party M/s Earth care Pvt. Ltd.								
Note:								



# ENCLOSURE-6

## DHARIWAL INFRASTRUCTURE LIMITED

### Six Monthly Effluent Quality Monitoring report -JULY.17 to SEPT.17

Sl.No.	Parameter	Norms	17-Apr	17-May	17-May	17-Jun	JULY.17	AUG.17	SEPT.17
			Unit-II	unit - I	unit - II	unit - II	unit - II	unit - II	unit - II
1	PH	6.0 - 9.0	7.61	7.77	7.86	7.22	7.87	8.00	8.02
						2.86			
2	Temp.	<5°C higher than Intake water	2.6	2.7	2.6		2.50	3.20	0.13
3	Available Chlorine	0.5 mg/l	<0.1	0.1	0.1	0.1	0.10	<0.1	3.00

Effluent Quality monitoring done by MoEF approved 3rd party M/s Earth care Pvt. Ltd.

## DHARIWAL INFRASTRUCTURE LIMITED

### Six Monthly Effluent Quality Monitoring report - April.17 to SEPT.17

Sl.No.	Parameter	unit	April.17	MAY.17	17-Jun	JULY.17	AUG.17	SEPT.17
Ash Pond								
1.00	PH	mg/l	8.07	7.96	8.39	8.67	8.95	8.97
2.00	Oil & grease	mg/l	<0.2	<0.2	<0.2	<0.2	<0.2	<0.2
3.00	TSS	mg/l	4.00	8.00	6.00	12.00	8.00	4.7
Effluent Quality Monitoring done by MoEF approved 3rd Party M/s Earth care Pvt. Ltd.								






## DHARIWAL INFRASTRUCTURE LIMITED

### Six Monthly Effluent Quality Monitoring report - April .17 to SEPT.17

Sl.No.	Parameter	Unit	STP Trated Effluent						APRIL.17	MAY.17	JUNE.17	JULY.17	AUG.17	SEPT.17
1	PH								8.94	7.7	8.2	8.22	8.11	8.07
2	Total Suspended Solids (TSS)	mg/L							6	4	4	4.00	12.00	6.00
3	BOD	mg/L							13.1	7	9	8.20	10.00	11.00
<b>Note:</b>			Effluent Quality Monitoring done by MoEF approved 3rd Party M/s Earth care Pvt. Ltd.											

ENCLOSURE-7







महाराष्ट्र प्रदूषण नियंत्रण मंडळ

Industries  
Applications | Dashboard | Change Password | Industry Documents | Logout

## FORM V

Environmental Audit Report for the financial Year ending the 31st March 2017

### Part A

#### Company Information

* Company Name	* Application UAN number	
Dhariwal Infrastructure Limited	MPCB-CONSENT 0000009208	
* Address		
Dhariwal Infrastructure Limited		
* Plot Number	* Taluka	* Village
C-5, C-7 & C-8	Tadali Industrial area MIDC	Tadali
* Capital Investment (in lakhs)	* Scale	
393811	LSI	
* City	* Pincode	
Chandrapur	442406	
* Person Name	* Designation	
Devendra Tripathi	Manager HSE	
* Telephone Number	* Fax Number	* Email
9561112004	07172237992	devendra.tripathi@rp-sg.in
* Region	* Industry Category	* Industry Type
SRO - Chandrapur	Red	R48 Thermal Power Plants
* Last Environmental statement submitted online	* Consent Number	* Consent Issue Date
<input type="radio"/> No <input checked="" type="radio"/> Yes	BO/RO(Chandrapur)/CAC-CELL/CAC-1703001440	21.03.2017
* Consent Valid Upto		
31.12.2018		

Save Draft

#### Product Information

* Product Name	* Consent Quantity	* Actual Quantity	* UOM
Electricity generation	5256000	369154	Mwh

#### By-product Information

* By Product Name	* Consent Quantity	* Actual Quantity	* UOM
0	0	0	Kg



महाराष्ट्र प्रदूषण नियंत्रण मंडळ

Industries  
Applications | Dashboard | Change Password | Industry Documents | Logout

## FORM V

Environmental Audit Report for the financial Year ending the 31st March 2017

### Part B

#### 1) Water Consumption in m3/day

Sr. no	Water Consumption for	Consent Quantity in m3/day	Actual Quantity in m3/day
1	Process	5280	95.1
2	Cooling	49440	10283.7
3	Domestic	40	36.4
4	All others	0	0
	Total	54760	10415.2

#### 1) Effluent Generation in CMD / MLD

* Particulars	* Consent Quantity	* Actual Quantity	* UOM
Trade Effluent	7776	148.6	CMD
Domestic Effluent	32	28	CMD

Save Draft

#### 2) Product Wise Process Water Consumption (cubic meter of process water per unit of product)

* Name of Products (Production)	* During the Previous financial Year	* During the current Financial year	* UOM
Power Generation	3.3	2.42	Kl

#### 3) Raw Material Consumption (Consumption of raw material per unit of product)

* Name of Raw Materials	* During the Previous financial Year	* During the current Financial year	* UOM
Coal	0.6643	0.6555564	Kg
LDO	0.000001205	0.0001193	Kl
Hydrochloric Acid	0.0001143	0.0000440	Kg
Caustic Lye	0.00005086	0.0000235	Kg
Sulphuric Acid	0.00034	0.0002813	Kg



28/09/2017

MPCB Web Portal

Sodium hypochlorite	0.000242	0.0002107	Kg	*
Alum	0.0000642	0.0000502	Kg	*
Lime	0.000023	0.0000034	Kg	*

[Add More](#)

4) Fuel Consumption

* Fuel Name	* Consent quantity	* Actual Quantity	* UOM	
Coal	4029600	1010683.8	MT/A	*
LDO	4066	183.912	KL/A	*

[Add More](#)

[Go back to Page 1](#)

Copyright © 2017 All rights Reserved. | [FAQ](#) | [Guidelines](#) | [Terms & Conditions](#) | [Tickets](#)

Web enabled by Web Werks.  
Portal support Helpline number - 7045113322 / 7045113344.

Save Draft



## FORM V

Environmental Audit Report for the financial Year ending the 31st March 2017

## Part C

Pollution discharged to environment/unit of output (Parameter as specified in the consent issued)

## [A] Water

Pollutants Detail	Quantity of Pollutants discharged (kl/day or Kg/day)	Concentration of Pollutants discharged(Mg/Lit) Except PH,Temp,Colour	Percentage of variation from prescribed standards with reasons		
	Quantity	Concentration	% variation	Standard	Reason
TDS	188	1406	0	2100	0

Add More

## [B] Air (Stack)

Pollutants Detail	Quantity of Pollutants discharged (kl/day or Kg/day)	Concentration of Pollutants discharged(Mg/NM3)	Percentage of variation from prescribed standards with reasons		
	Quantity	Concentration	% variation	Standard	Reason
TPM	289.47	17.7	0	50	0

Add More

Proposed Consent D





## FORM V

Environmental Audit Report for the financial Year ending the 31st March 2017

## Part D

## HAZARDOUS WASTES

[As specified under Hazardous Waste (Management Handling &amp; Transboundary Movement Rules, 2008)]

## 1) From Process

Hazardous Waste Type	Total During Previous Financial year	Total During Current Financial year	UOM
5.1 Used /spent oil ▼	4.2	14.28	MT/A ▼
34.2 Toxic metal-containing resin ▼	0	0	MT/A ▼
33.3 Discarded containers / barr ▼	0	0	Nos./Y ▼
33.3 Discarded containers / barr ▼	0	0	Nos./Y ▼

[Add More](#)

## 2) From Pollution Control Facilities

Hazardous Waste Type	Total During Previous Financial year	Total During Current Financial year	UOM
34.4 Chemical sludge, oil and gre ▼	0	0	MT/A ▼

[Add More](#)

Save Draft

[Proceed to Part E](#)



## FORM V

Environmental Audit Report for the financial Year ending the 31st March 2017

## Part E

## SOLID WASTES

## 1) From Process

Non Hazardous Waste Type	Total During Previous Financial year	Total During Current Financial year	UOM	
FLY ASH	72385	307803.57	MT/A	▼
BOTTOM ASH	10310	33358.19	MT/A	▼

Add More

## 2) From Pollution Control Facilities

Non Hazardous Waste Type	Total During Previous Financial year	Total During Current Financial year	UOM	
BIOLOGICAL SLUDGE	0	0	MT/A	▼

Add More

## 3) Quantity Recycled or Re-utilized within the unit

Waste Type	Total During Previous Financial year	Total During Current Financial year	UOM	
NA	0	0	MT/A	▼

Add More

Proceed to Form I

Save Draft





## FORM V

Environmental Audit Report for the financial Year ending the 31st March 2017

## Part F

Please specify the characteristics(in terms of concentration and quantum) of hazardous as well as solid wastes and indicate disposal practice adopted for both these categories of wastes.

## 1) Hazardous Waste

Type of Hazardous Waste Generated	Qty of Hazardous Waste	UOM	Concentration of Hazardous Waste
5.1 Used /spent oil	14.28	MT/A	Well below the norms
34.2 Toxic metal-containing resin	0	MT/A	0
34.4 Chemical sludge, oil and grease	0	MT/A	0
33.3 Discarded containers / barrels	0	Nos./Y	0

## 2) Solid Waste

Type of Solid Waste Generated	Qty of Solid Waste	UOM	Concentration of Solid Waste
FLY ASH	307803.57	MT/A	NA
BOTTOM ASH	33358.19	MT/A	NA



## FORM V

Environmental Audit Report for the financial Year ending the 31st March 2017

## Part G

Impact of the pollution Control measures taken on conservation of natural resources and consequently on the cost of production.

Description	Reduction in Water Consumption (M3/day)	Reduction in Fuel & Solvent Consumption (KL/day)	Reduction in Raw Material (Kg)	Reduction in Power Consumption (KWH)	Capital Investment(in Lacs)	Reduction in Maintenance(in Lacs)
After commission	0	0	0	0	0	0

No. 1 Nilgiri

Continued to Page 10

Save Draft



**FORM V**

Environmental Audit Report for the financial Year ending the 31st March 2017

**Part H**

Additional measures/investment proposal for environmental protection abatement of pollution, prevention of pollution

**[A] Investment made during the period of Environmental Statement**

Detail of measures for Environmental Protection	Environmental Protection Measures	Capital Investment (Lacks)
Expenditure made on Air pollution, water pollution	Expenditure made on Air pollution, water pollution	386
Add More		

**[B] Investment Proposed for next Year**

Detail of measures for Environmental Protection	Environmental Protection Measures	Capital Investment (Lacks)
Expenditure proposed on Air pollution, water pollution	Expenditure proposed for on Air pollution, water pollution	444.59
Add More		
Proceed to Part I		



## FORM V

Environmental Audit Report for the financial Year ending the 31st March 2017

## Part I

Any other particulars in respect of environmental protection and abatement of pollution

## Particulars

Factory has already implemented all the necessary pollution control measures. Green belt development programme is a regular features.

## Name &amp; Designation


DEVENDRA PRASAD TRIPATHI, MANAGER HSE

NOTE: Attached file must be in pdf format and size should be upto 2MB.  
Kindly attach Latest Consent copy No file chosen

Analysis report(Water &amp; Air &amp; Hazardous Waste) of the current year.(Analysis report from recognized laboratory by MoEF)

 No file chosen

## Capcha:



Enter the code above here :



**ENCLOSURE -8**

**Monitoring the Implementation of Environmental Safeguards**  
**Ministry of Environment & Forests**  
**Regional Office (W), Nagpur**


Monitoring Report			
PART- I			
DATA SHEET			
Ref No.	DIL/HSE/F-09/17-18		Date : 28-11-2017
1.	Project type : River-valley/Mining / Industry/Thermal/Nuclear/other (specify)	:	Thermal Power Plant
2.	Name of the project	:	M/s. Dhariwal Infrastructure Ltd. Plot No. C-6, C-7 & C-8, Tadali Industrial Area, MIDC, Village – Tadali, Dist. - Chandrapur
3.	Clearance letter (s)/OM no and date	:	J-13011/10/2009-IA. II (T) dated 04 -12-2009
4.	Location		
	a. District (s)	:	Chandrapur
	b. State(s)	:	Maharashtra
	c. Latitude/Longitude	:	Latitude : 20°00'30" to 20°01'20" North Longitude 79°11'50" to 79°12'35" East
5.	Address for correspondence		
	a. Address of Concerned Project Chief Engineer (with pin code & telephone/telex/fax numbers)	:	Shri. Rabi Chowdhury, Managing Director M/s. Dhariwal Infrastructure Ltd. Plot No. C-6, C-7 & C-8, Tadali Industrial Area, MIDC, Village – Tadali, Dist. – Chandrapur, PIN - 442406 Phone No. 07172-645911-13 Fax No.- 07172-237992
	b. Address of Executive Project Engineer/Manager (with pin code/fax numbers)	:	Shri. Basab Ghose Vice President M/s. Dhariwal Infrastructure Ltd. Plot No. C-6, C-7 & C-8, Tadali Industrial Area, MIDC, Village – Tadali, Dist. – Chandrapur PIN - 442406 Phone No. 07172-645911-13 Fax No.- 07172-237992
6.	Salient features		
	a. of the project	:	Please refer Annexure-1
	b. of the environmental management plans	:	
7.	Break up of the project area		
	a. submergence area : forest & non-forest	:	Not applicable since the Unit is set up in

			MIDC Industrial Area
	b. Others	:	Total project area : 480 Acres Area earmarked for green belt development is 138 Acres
8.	Break up of the project affected population with enumeration of those losing houses/dwelling units only agricultural land only, both dwelling units & agricultural land & landless laborers/artisan (Please indicate whether these figures are based on any scientific and systematic survey carried out or only provisional figures, if a survey is carried out give details and years of survey)	:	Not applicable since the Unit is set up in MIDC Industrial Area
9.	Financial details		
	a. Project cost as originally planned and subsequent revised estimates and the year of price reference	:	Total project cost originally planned was Rs. 3054 Crores. The gross capital incurred as on date is Rs. 3958 Crores.
	b. Allocation made for environmental management plans with item wise and year wise break-up		Rs. 311.79 Lakhs
<b>Sr.No.</b>	<b>Particular</b>	<b>Capital Cost Incurred (Rs. In Lakhs)</b>	<b>Recurring Cost Projected for April 2017 to September 2017 (Rs. Lakhs)</b>
1	Air Pollution Control		28.84
2	Water Pollution Control		42.34
3	Noise Pollution Control		
4	Environment Monitoring and Management		29.03
5	Reclamation borrow/mined area		
6	Occupational Health		136.50
7	Green Belt and Land Environment		72.33
8	Others (Pl. Specify) Socio-economic Environment	19.86	2.75
	Total	19.86	311.29
	Grand Total	<b>331.15</b>	
	c. Benefit cost ratio/Internal rate of Return and the year of assessment	:	The construction work was started in the financial year 2010-11 and Plant is commissioned in two phases in October 2013 and July 2014.
	d. Whether (c) includes the cost of environmental management as shown in the above	:	Yes
	e. Actual expenditure incurred on the project so far	:	Rs. 3958 Crores



	f.	Actual expenditure incurred on the environmental management plans so far	:	Capital Cost : Rs. 19.86 Crores Recurring Cost : Rs. 311.29 Crores <hr/> Total : 331.15 Crores
10		Forest land requirement		
	a.	The status of approval for diversion of forest land for non-forestry use	:	Not applicable, since the Unit is located in MIDC Industrial Area, Tadali, Chandrapur.
	b.	The status of clearing felling	:	Not applicable
	c.	The status of compensatory afforestation, if any	:	Not applicable
	d.	Comments on the viability & sustainability of compensatory afforestation programme in the light actual field experience so far	:	Not applicable
11		The status of clear felling in non-forest areas (such as submergence area of reservoir, approach roads), if any with quantitative information	:	Not applicable
12		Status of construction		
	a.	Date of commencement (Actual and/or planned)	:	June 2010
	b.	Date of completion (Actual and/of planned)	:	July 2014
13		Reasons for the delay if the project is yet to start	:	Work is completed.
14		Dates of site visits		
	a	The dates on which the project was monitored by the Regional Office on previous occasions, if any.	:	Nil
	b.	Date of site visit for this monitoring report.	:	--
15		Details of correspondence with project authorities for obtaining action plans/information on status of compliance to safeguards other than the routine letters for logistic support for site visits.	:	DIL is regularly submitting Half Yearly Compliance Reports since April 2010.
		(The first monitoring report may contain the details of all the letters issued so far, but the later reports may cover only the letters issued subsequently.)		

For DHARIWAL INFRASTRUCTURE LTD.

  
(Basab Ghose)  
Vice President

## **ANNEXURE-1**

### **SALIENT FEATURES**

#### **1.0 Salient Features of the Project**

- ❖ It is a coal based Thermal Power Plant (TPP) of capacity @ 2 x 300 MW. The requirement of coal is 3.0 Million TPA and full fledged coal handling plant is installed in the Unit.
- ❖ Auxiliary fuel, LDO is stored in 2 X 1000 m<sup>3</sup> storage capacity tank.
- ❖ Total fresh water requirement is 19.272 Million KL Per Annum and it is fulfilled from Wardha River.
- ❖ Rail infrastructure & Road network is adequately available.
- ❖ The 400 KV Sub-Station - Chandrapur is located at 7.0 km towards East direction and connected for power evacuation.
- ❖ The ash handling system comprising dry extraction by pneumatic conveying system has been provided, Ash bund of adequate capacity is also provided. Ash disposal as per Fly Ash Notification Nov. 2008 is in progress.
- ❖ The operation of 2 x 300 MW TPP is started with all pollution control systems installed.

#### **2.0 Salient Features of Environment Management Plan**

The adequate pollution control measures with latest pollution control system are installed in the Plant.

The EMP has been prepared to further mitigate the impacts, if any, on environment due to the Unit and to ensure that the study area will be well conserved during construction and operation phase of the TPP.

##### **2.1.1 Construction Phase**

- ❖ For construction activities, local laborers are employed to maximum extent and the outside laborers are provided with temporary housing, at the site itself.
- ❖ Leveling activities and heavy vehicular movements normally cause increase in dust level. As a mitigation measure, water sprinkling in unpaved construction areas/roads is resorted at regular intervals
- ❖ The total noise effect on nearest villages during the construction stage is negligible.
- ❖ The onsite workers using high noise equipment and working in the noisy area adopt noise protection devices like ear muffs / plugs.
- ❖ Construction equipments are limited to the construction area only and the site is secured by boundary wall with adequate secured entry points.



- ❖ Adequate security arrangements are made to ensure that local residents and stray animals shall not expose during construction activities.

## **2.1.2 Operation Phase**

### **2.1.2.1 Land Environment**

The EMP for land environment is to scientifically utilize the capabilities of different plant species for attenuation of particulate and noise. Further, afforestation programme & green belt development programme is in progress on priority.

- ❖ The tree species selected for plantation are as per the CPCB Guidelines.
- ❖ Tree species are selected considering tolerance to specific conditions or alternatively wide adaptability to eco-physiological conditions.
- ❖ Fly ash is directly supplied to cement plants.
- ❖ Bottom ash is disposed at ash bund.
- ❖ Abandoned quarries/mines in the region will be studied for filling and leveling by bed ash as well as for green belt development.
- ❖ Generation of used/spent oil is insignificant and its disposal will be carried out scientifically.

### **2.1.2.2 Air Environment**

Generation of ambient air quality data helps to develop sustainable environment. Following measures are carried out for further environmental improvements:

- ❖ A system is developed for the regular check up and efficient maintenance of all the pollution control arrangements.
- ❖ Truck/wagon unloading operations are regularly supervised to reduce fugitive emissions.
- ❖ A green belt around the plant site and plantation within the plant premises especially around the possible sources of fugitive emissions is carried out
- ❖ Water sprinkling on roads is carried out to prevent dust pollution.

### **2.1.2.3 Noise Environment**

- ❖ The operator's cabins and control rooms are properly acoustically insulated with special doors and observation windows.
- ❖ Noise attenuating devices like ear plug and ear muffs are provided to protect the workers from high noise levels.
- ❖ Walls and ceilings are lined with sound absorbing materials, wherever required.
- ❖ The vent valves are equipped with silencers.

#### **2.1.2.4 Water Environment**

- ❖ The water conservation scheme is implemented in different sections/ operations so as to reduce water requirements.
- ❖ Regular monitoring and quantification of water requirement at various operations/sections is carried out.
- ❖ Rain water harvesting is carried out.
- ❖ All the pipeline/taps leakage are promptly attended to.

#### **2.1.2.5 Socio-Economic Environment**

Environmental Management Plan (EMP) is prepared considering the impacts which have manifested as a result of the ongoing activities i.e. existing socio-economic profile in the study area. The details are given below

- ❖ Though there is limited direct employment required in the TPP, still the local people are given opportunities for indirect jobs and business in the project.
- ❖ All workers, labours & staff are provided with personal protective appliances (PPEs') and safety gadgets.
- ❖ Social welfare programmes with reference to health, education, water conservation, income generation are organized in the nearby villages.
- ❖ For all the social welfare activities to be undertaken by the authorities, collaboration and consultation is sought with the local administration, grampanchayat, block development office, NGOs etc. for better co-ordination.
- ❖ Rest rooms, canteen, drinking water etc near the work place are provided for contract labours as well as transporters.